

**Summary of work completed to date**

Task	Date
Notice to Proceed/Kick-off meeting	Tue Mar-24-15
Natural Lands Trust (NLT) approves proposal to construct living shoreline at Mystic island	Thu Apr-16-15
Resiliency measures feasibility study completed	Mon Jun-01-15
Preliminary dredging survey and site definition report completed	Mon Jun-15-15
Hydrographic & topographic survey and plans for dredge areas	Mon Jun-15-15
Permit Pre-application Meeting with NJDEP and federal agencies	Wed Jun-24-15
Meeting and presentation to stakeholders at Little Egg Harbor Township Hall	Wed Jul-22-15
Meeting with Forsythe	Thu Sep-24-15
Meeting and presentation to stakeholders at Little Egg Harbor Township Hall	Wed Nov-04-15
Sediment sampling and testing plan approval by NJDEP (dredge areas only)	Fri Dec-04-15
Collection and analysis of preliminary sediment samples (dredge areas only)	Thu Dec-10-15
Sediment sampling and testing plan approval by NJDEP (dredge and restoration areas)	Tue Mar-01-16
Section 319(h) Nonpoint Source Pollution Control Grant application submitted	Fri Mar-11-16
Hydrographic & topographic survey and plans for restoration areas completed	Sun May-01-16
Permit Pre-application Meeting with NJDEP Assistant Commissioner	Mon May-02-16
QAPP approval (NJDEP)	Tue May-10-16
QAPP approval (NFWF)	Wed Jun-01-16
Permit Pre-application Meeting with NJDEP Assistant Commissioner	Mon Jul-18-16
Permit Pre-application Field Meeting with NJDEP & Army Corps	Thu Sep-15-16
Collection and analysis of sediment samples (dredge areas)	Fri Sep-30-16
Permit Pre-application Conf. Call with NJDEP Assistant Commissioner	Fri Oct-21-16
Permit Pre-application Meeting with NJDEP Assistant Commissioner	Mon Nov-21-16
Permit Pre-application Field Meeting with NJDEP	Wed Nov-30-16

**Project Implementation Schedule**

Task	Start	End	Net work days
1 Initial project design and NJDEP/ACOE Permit applications submitted	Thu Feb-23-17	Thu Feb-23-17	-
2 Preliminary review by NJDEP regarding site selection and methods	Thu Feb-23-17	Thu May-04-17	50
4 Rapid marsh assessment completed with PDE / BBP	Mon May-15-17	Tue Jun-06-17	15
5 NJDEP/ACOE permits issued	Tue Jun-20-17	Tue Jun-20-17	-
6 Final design/site plan & contract documents	Tue Jun-20-17	Fri Jul-07-17	12
7 Bidding, contract award, and pre-construction <sup>1</sup>	Mon Jul-10-17	Tue Aug-29-17	36
8 Construction <sup>2</sup>	Tue Aug-29-17	Fri Mar-02-18	125
9 Plantings of native species	Mon Apr-16-18	Tue May-29-18	30
10 Establish monitoring procedures, process final payments and submit close-out report	Fri Mar-02-18	Fri Jun-15-18	74

Notes:

<sup>1</sup> Includes advertisement and pre-bid meetings, receipt and review of bid proposals, selection of contractor, and pre-construction submittals.

<sup>2</sup> Construction may be interrupted by in-water prohibitions between Jan-Jun.