NFWF Marsh and Wetland Replenishment Project
Little Egg Harbor / Tuckerton (Project # 44109)
Monthly Conference Call; Thursday, July 21, 2016 11:30 a.m.

Project Schedule

Task	Status	Date
Notice to Proceed/Kick-off Meeting	Complete	Mar 2015
Resiliency measures feasibility study	Complete	Jun 2015
Preliminary dredging survey and site definition	Complete	Jun 2015
Hydrographic & topographic survey and plans for dredge areas	Complete	Aug 2015
Sediment sampling and testing plan for dredge areas approval	Complete	Dec 2015
Collection and analysis of preliminary sediment samples (dredge areas only)	Complete	Dec 2015
Sediment sampling and testing plan for restoration areas approval	Complete	Mar 2016
Section 319(h) Nonpoint Source Pollution Control Grant application submitted	Complete	Mar 2016
Hydrographic & topographic survey and plans for restoration areas	Complete	May 2016
Permit Pre-Submission Meeting with NJDEP Assistant Commissioner (05.02.16)	Complete	May 2016
QAPP approval (NJDEP)	Complete	May 2016
QAPP approval (NFWF)	Complete	Jun 2016
Permit Pre-Submission Meeting with NJDEP Assistant Commissioner (07.18.16)	Complete	Jul 2016
Collection and analysis of sediment samples (dredge and restoration areas)	Anticipated	Aug 2016
Initial project design	Anticipated	Aug 2016
NJDEP Permit applications submitted.	Anticipated	Sep 2016
NJDEP Permits issued	Anticipated	Dec 2016
In-water prohibitions start	Anticipated	Jan 2017
Final design & contract documents	Anticipated	Feb 2017
Procurement and contracting	Anticipated	Apr 2017
In-water prohibitions end	Anticipated	May 2017
Construction begins	Anticipated	Jun 2017
Construction complete	Anticipated	Dec 2017
In-water prohibitions start	Anticipated	Jan 2018
Planting of native species at Living Shoreline	Anticipated	Apr 2018
In-water prohibitions end	Anticipated	May 2018
Establish monitoring procedures, process final payments and submit close-out report.	Anticipated	Jun 2018

Revised: July 21, 2016